

**TOWN OF REDINGTON BEACH, FLORIDA
SPECIAL WORKSHOP MINUTES
CONSTRUCTION MEETING
AUGUST 22, 2006**

Having been duly advertised as required by law, the **SPECIAL WORKSHOP** of the Board of Commissioners of the Town of Redington Beach, Florida, was held on Saturday, August 22, 2006, at 9:00 AM, in the Redington Beach Town Hall at 105 – 164TH Avenue, Redington Beach, Florida.

Call to Order – Mayor Wilson called the Workshop Meeting to Order at 9:00 a.m.

Pledge of Allegiance

Roll Call – Mayor Linda J. Wilson – Present

Mark Davis – Present

Commissioner Anna Yadevia – Present

Also present were David Bottom and Levis Shiver with Pepper Contracting and Doug Goody with TBE Group.

1. Approval of Agenda

No changes to Agenda.

2. Public Forum

No Comments.

3. Construction Discussion

- There was a discussion on the following.
Phase 1 will not be completed/constructed by October 9, 2006 and whether or not there is a need to contract Richard Mayer with SWIFTMUD.

Doug Goody will follow up with Monica Belina to ensure Richard Mayer is aware that we will not complete on time

Mr. Shiver reported that completion is 90 days behind schedule without any unforeseen circumstances.

Pepper Contracting is installing a water main under permit issued by Pinellas County beginning at Redington Drive and 160th about 150ft. on south side of the street-cross-street and tie in at corner of Second Street and 160th Avenue. There will be a large CVS unit set at Redington Drive and 160th Avenue. This area will be significantly disturbed. De-watering pumps will be running 24 hours per day, 7 days per week. 160th Avenue will be a mess for a while.

4. Adjournment

Meeting adjourned at 9:55 a.m.

